



JAGIELLONIAN UNIVERSITY
IN KRAKOW



JAGIELLONIAN UNIVERSITY
IN KRAKOW



SOLARIS
NATIONAL SYNCHROTRON
RADIATION CENTRE

Status Report

Lukasz Zytniak on behalf of CSiIT group and whole the Solaris Team
Hamburg, 6-10-2015
DESY

- ✓ Status of Solaris
- ✓ People
- ✓ Status of beamline BL04
- ✓ Status of beamline BL05
- ✓ Future plans, etc.



April 2010 – project start



January 2012 – start of the building construction

May 2014 – building handover

June 2014 machine installation

November 2014 linac conditioning start

April 2015 Storage ring installation done




May 2015 Solaris commissioning start

19th June 2015 first light observed in Solaris

1st of October 2015 1,5GeV

December 2015 end of the project





600 MeV Injector:

Thermionic RF Gun

6 s-band accelerating structures

Transfer line with DC septum

Normalized emittance 10mm mrad

Energy spread <0.2%

1.5 GeV Storage Ring

12 DBA magnet blocks


100 MHz RF system

300 MHz Landau Cavities

Injection dipole kicker

Ramping

2 Beamlines




19.12.2014

First electrons from
SOLARIS RF GUN
RF Power Forward to the
gun= 0.86MW
Electron current = 100mA

Merry Christmas
and a Happy New Year



First beam in Solaris storage ring



Current:

- at the entrance to the transfer line (yellow)
- Between bottom septum and dipole magnet (green)
- In the beam stoppers area (orange)

27.05.2015

**Beam in the storage ring
Energy 320 MeV
Charge 1.5 nC
rep rate 10Hz**

Accumulation & Stored beam



**Injection energy 360MeV
Rep. Rate 0.5Hz**

Vacuum



Who

Solaris people involved in the CS related work

- **Krzysztof, Piotr (PLC)**
 - Machine ProtectionSystem
 - Personal Safety System
- **Michał, Piotr K. (network)**
 - IT infrastructure and services
 - Help-desk
- **Lukasz (x2) and Wojtek**
 - Control system software
 - Outsourced Tango and students software development coordination
 - Motion control
- **Julia** (PhD. Student in IT, 30% of time)
 - General software development
 - Database applications
 - Students' projects coordination
- **Maciek** (diagnostics, electronics)
 - Recruitment of new electronic engineer
- **Arek** (hired within the PL-Grid Plus project, 50% of time)
 - Virtual accelerator
- **Tadeusz** (hired within the PL-Grid Plus project)
 - SynchroGrid coordination
 - HPC services
- **Piotr G.**
 - Coordination
 - Virtual accelerator
- **Students:** non-critical tasks, GUIs, helper tools

BL04 outline:

- Beamline parameters
- Layout
- End stations/experimental techniques
 - PEEM
 - XAS chamber

Alba:

- BL24 (CIRCE)

Maxlab:


- Beamline I511




Main physical parameters:

(optimized from the end station point of view – PEEM)


- Accessible energy range **200-2000 eV**
- **Energy resolution** $E/dE = 4000$ or better
- Beam size at the sample position (h x v)
100 x 50 μm^2 for PEEM
 2 x 4 mm² for XAS
- Higher orders should be minimized
- Fixed exit slits
- Access to linear and circular (elliptical) polarization light




March 2012: PEEM at Swiss Light Source
Nowadays: Krakow, Solaris



TOP VIEW




SIDE VIEW



Installation: September 2015

Characteristics

- Producer: Elmitec
- **Photoelectron measurement:** imaging with chemical and magnetic sensitivity
- **Temperature range:** 100-1000K (for higher temperature disturbance for measurements)
- **Measurements in the UHV conditions,** conductive sample at 20kV potential
- **Preparation chamber** (sample growth in UHV, characterization by LEED/AES, ion gun)




SPE-PEEM

- FoV: **1.25 - 150µm**
- spatial resolution PEEM: **~11nm**
- spatial resolution XPEEM: **~25nm**
(criterion 16-84%)
- analyzer energy resolution **~150meV**


Delivery and installation is scheduled for the first half of **November 2015**

Main features of XAS end station:



- 1. The samples will be characterized using Total Electron Yield technique.** Fluorescent detector (SDD) can be added in the future.
- 2. Temperature range:** 20-1400K, LHe cryostat
3. Sample holders: flag style (Omicron type)
- 4. Possibility for measurements in low vacuum environment (~ 10 mbar of He)**
- 5. Separate well equipped chamber for sample preparation and characterization (MBE, LEED, ion gun, temperature range 100-2000K)**
- 6. Magazine for several samples**

1. **Control system** (vacuum and motion part) will be configured to final version up to October 2015.
2. Beamline components installation is delayed. All activities should be finished up to mid of October 2015.
3. BL **second end station** is manufacturing. Delivery and installation is foreseen on November 2015.
4. **PEEM microscope is in Solaris.** Experienced team will install the microscope in the final location in few weeks.
5. We plan to **start beamline conditioning in October 2015** and **start commissioning in January 2016.**



Spock:

•wa

•etc.

- Measurement Group

Experiment Configuration

Measurement Group | Snapshot Group | Storage

Active Measurement Group: demo

Channel	enabled	output	Shape	Data Type	Plot Type	Plot Axes
TestCou...	true	true	[]	float64	Spectrum	<mov>
BL-04B...	true	true	[]	float64	Spectrum	<mov>
BL-04B...	true	true	[]	float64	Spectrum	<mov>
BL-04B...	true	true	[]	float64	Spectrum	<mov>
BL-04B...	true	true	[]	float64	Spectrum	<mov>
BL-04B...	true	true	[]	float64	Spectrum	<mov>

Reset Apply


```
DOOR_BL04BM_1 [5]: SZHU.Position
    Result [5]: 0.75

Door_b104bm_1 [6]: lsct
    Name          Type        Controller   Axis
    -----
    TestCounter1  CTExpChannel TestCounterCtrl 2

Door_b104bm_1 [7]: expconf


Door_b104bm_1 [8]: MainThread      INFO      2015-07-20 14:33:20,231 TaurusRootLogger
```

- Macro execution



- Beamlime software

PyMca






BL05 outline:

- Beamline source
- Optical elements
- Analyzer
- End station

MaxIV:

- ARPES






BM Radiation
after straight
section


BM Radiation
before straight
section

Undulator
radiation


Insertion device

- magnetic periods: 120mm
- Electron Energy 1.5 GeV
- No of periods N= 21
- Gap min 18mm
- Gap max 220 mm
- Total power 600 W







Linear Horizontal Polarization



Linear Vertical Polarization



Circular Polarization



Monochromator





Two gratings and one mirror (laminar plane)

Combines two configurations:

1. **Normal Incidence (NIM) to operate in 8-30 eV**
2. **And Planar Grating (PGM) to operate in 16-100 eV**


Resolution Power 20 000

SIDE VIEW





ARPES




- Hemisphere analyser DA-30 L z VG-Scienta, Sweden, (State-of-the-art)

Detector controlled by MCP-CCD camera

Source: Department of Physical Chemistry Electronic Structure of Surfaces and Interfaces Group

- Camera CCD
- Transmition Speed -400Mbit/s
- Signal to noise lowering
- Noise eliminated during image data acqvisition
- Spectrum can be collected in few seconds by photo aquisvision directly from detector in liminted band energy.




- Preparation chamber adopted for standard *in situ* techniques; effusion cells for thin film growth, sample cleaving, control of surface reactions in the gas phase.


Analyser Chamber

- Designed and constructed by PREVAC in Poland
- The **cryogenic manipulator** from PREVAC will include LHe flow type cryostat and will have 3 translational and 2 rotational high precision axes **fully automatized**. Temp: **8-500K**
- Equipped with tools for **surface structure analysis** and **sample orientation techniques** like Low energy electron diffractometer (OCL MCP LEED).


- Main widget for BL05 modulator:




- Macro execution



- Control Program



- YAG screen/camera GUI



- Motors**


MONOCHROM01

BL-05ID-OPT-CFF1			None	Abs		
BL-05ID-OPT-ENERGY1			None	Abs		keV
BL-05ID-OPT-MCMPIT1			None	Abs		mrad
BL-05ID-OPT-GRPIT1			None	Abs		mrad
BL-05ID-OPT-GRZ1			None	Abs		

SLITO1

BL-05ID-OPT-OFFX1			None	Abs		
BL-05ID-OPT-GAPX1			None	Abs		
BL-05ID-OPT-OFFY1			None	Abs		
BL-05ID-OPT-GAPY1			None	Abs		
BL-05ID-OPT-SLTLFT1			None	Abs		mm Current: nA
BL-05ID-OPT-SLTRGT1			None	Abs		mm Current: nA
BL-05ID-OPT-SLTUP1			None	Abs		mm Current: nA
BL-05ID-OPT-SLTDWN1			None	Abs		mm Current: nA

- Front end vacuum and machine protection control screen







- Beamlime vacuum and machine protection control screen




Future Beamlines:

1. 8 straight sections available for 2.6 m insertion devices
2. 1 straight section available for short 1.5 m insertion devices







References:

www.synchrotron.pl

www.tango-controls.org



Special credits to Darren Spruce and the whole MAX-IV KITS group



INNOWACYJNA
GOSPODARKA
NARODOWA STRATEGIA SPÓŁNOŚCI

UNIA EUROPEJSKA
EUROPEJSKI FUNDUSZ
ROZWOJU REGIONALNEGO

